

Report No.: 16.0 Date: 6/26/2020 DFS: 14.81

DOL: 16.00 Planned DOW: 29.50

Well Name: RT-P1
Wellbore Name: Sidetrack 1
Pla

Spud Date 4/25/2020 04:30	Depth Progress (m) 0.00		Current Depth (TVD) (2,008.80	Authorized MD (mKB) 2,009.00	Water Depth (m) 1,189.00	Orig KB Elev (m) 24.00	KB-MudLn (m) 1,213.00
PTTEP Field Name Rotan		Block H	Country Malaysia	State/Province Sabah	District Malaysia	Latitude (°) 7° 21' 3.323" N	Longitude (°) 115° 51' 44.974" E
Contractor Seadrill Ltd		Rig Name/No West Carina		Rig Phone/Fax Number BHA Hrs of Service (hr) +603 7490 7577 0.00			
Leak Off Equivalent Fluid Density (lb/gal) 10.60		Last Casing String Intermediate, 1,970.30mKB		Next Casing String			

Last Survey

 Wellbore Name
 Measured Depth (mKB)
 TVD (mKB)
 Inclination (°)
 Azimuth (°)

 Sidetrack 1
 2,009.00
 2,008.80
 0.76
 163.52

Team Leader, Supervisor, & Engineers

Title	Job Contact
Manager, Drilling Project (Development)	Adrian Young
Manager, Completion and Intervention	Kasim Selamat
Intervention Engineer	Intiran Raman
Drilling Supervisor	Scott Caldow
Drilling Supervisor	Cole Lucky
Completion Supervisor	Malcolm Martin
Completion Supervisor	Indhran Sinnathamby

AFE & Field Estimated Cost

	/					
	WBS/AFE Number		Total WBS/AFE Amount (Cost)	Supp Amt (Cost)	Total WBS/AFE + Supp Amount (Cost)	
401-00157.01.01.01 / 401.00129.03.03		30,173,144.37		30,173,144.37		
	Permit #/Well License # Daily Cost (Cost)		Cum Daily Cost (Cost)	Daily Mud (Cost)	Cum Daily Mud (Cost)	
	914.058.23		13.913.885.08	15.953.75	2.607.390.35	

Safety

Days Since Lost Time Incident (days) 167.00	Days Since Reportable Incident (days) 167.00				
Туре	Last Date	Next Date			
BOP Function Test	6/23/2020	6/30/2020			
BOP Pressure Test	6/18/2020	7/9/2020			
Safety Drill	6/23/2020	6/30/2020			
Safety Meeting	6/21/2020	6/28/2020			

Observation Card Summary

PE/Stop Type	Count
STAR Observation Cards	194
Tool Box Risk Assessment (TBRA)	13
Permit to Work	13

Safety Comments

Comment

No Accidents / No Incidents / No Pollution / No First Aid Cases / No Near Misses

Days since Last Drop: 77 day Days since First Aid Cases: 110 days

STAR Observation Card Summary: Positive - 161; TOFS - 6; Unsafe Act - 18; Unsafe Condition - 15; Near Misses - 0.

Pre-Tour Safety Topic :: Weather Conditions. As weather conditions change stop the job and re-assess new hazards. Ensure operation safe to continue.

Comment

COVID-19 Issues:

- From June 1, 2020, expatriates will be required to obtain a letter of undertaking for the QT hotel prior to traveling to Malaysia
- Labuan Point hotel excess rooms have been released as per PETRONAS instructions
- PETRONAS met with authorities and Labuan restrictions have eased
- Expatriates still need 14 days quarantine for those flying by chopper as per ministry of transport directive
- Received letter of support from MPM for technical employees from PTTEP, EP Engineering, NUV Engineering
- EXPRO and other service companies without valid work permits were not supporting
- Discussion with MPM drilling on expatriate movements held on the 19th of June
- Immigration authorities have allowed category 1 visas and talent residence visa holders into the country without pre-approval
- Minister of Health considering travel bubbles with Japan, South Korea, New Zealand, Australia, Singapore and Brunei subject to mutual and reciprocal agreements
- COVID-19 drilling costs being finalized for end of campaign

Page 1/6 Report Printed: 6/27/2020



Report No.: 16.0 Date: 6/26/2020 DFS: 14.81 DOL: 16.00 Planned DOW: 29.50

Well Name: RT-P1
Wellbore Name: Sidetrack 1

Operations Summary
Operations Summary

Make terminations at chemical injection mandrel, TIH with 5 1/2" tubing, P/U TH and make terminations at TH, P/U THRT and TIH with 7" landing string.

24 Hr Forecast

TIH with 7" landing string, P/U upper and lower lubricator valves, P/U CTLF, and flow head, land, latch and test TH, perform inflow test.

Start Time	End Time	Dur (hr)	Phase	Activity	Sub Activity	Туре	Operation
00:00	01:30			TUBING	TBGRUN	P	TIH with upper completions assemblies from 367m to 668m 25 joints 5 1/2" 23# JFE Lion 13cr L80 tubing
							- Install flat pack clamps at each coupling - Total clamps used = 56
01:30	02:30	1.00	Production, Tubing Hanger	TUBING	TBGLND HGR	Р	R/Up to handle TH Remove Franks RS 350 slips
							 Install manual bushings Change elevator inserts to 7" P/U TH from cradle & connect saver sub M/U TH assy to string R/D Franks casing tong Reposition flat pack manipulator arm
02:30	04:00	1.50	Production, Tubing Hanger	TUBING	TBGLND HGR	Р	TIH with Upper Completion from 668m to 672m.
			Tubing Hangei		ITIGIK		Assembly #7 (Tubing hanger assembly 367653.001)
							- Land tubing hanger on RCWM and install RT - Pick up inspect and make up to production string in rotary - String wt. = 56K - Position assembly as necessary to terminate control lines - Power down gauge - Assembly control # PDG-0160-L
							- ROC-006688 - Add:042
							- Power on Check - Current = 7.78mA - Voltage = 44.72Vdc - Pressure = 1149.90psi - Temp = 7.60 degC
							- Power off Check - +Resistance = 1.443MOhmResistance = OL -+Diode = OLDiode = OL
04:00	12:00	9.00	Production,	TUBING	TBGLND	Р	
04.00	12.00	8.00	Tubing Hanger	TUBING	HGR		Test control lines on tubing hanger. Perform tests, check continuity on TEC connection M/Up Aker charging tool to TH, engage control line couplers Flush HW540 through SV1, SV2, SPV1 and SPV2 and chemical injection ports Cut & strip flat pack control lines as necessary Terminate hydraulic lines to TH Pressure test PDG line to 10 000psi Integrity test on control line 7500psi/15mins Lower CL @ 7500psi Return = 240ml. Full close = 2200psi Upper CL @ 7500psi Return = 230ml Full close = 2000psi Integrity test Upper & Lower balance line. 7500psi/15mins Lower balance line @ 7500psi = 580ml Upper balance line @ 7500psi = 530ml. Remove charging tool Pick up string and install c-plate, land off TH in rotary (string weight 56k)

Page 2/6 Report Printed: 6/27/2020



Phase

Activity

Sub Activity Type

Daily Operations Report

Operation

Report No.: 16.0 Date: 6/26/2020 DFS: 14.81 DOL: 16.00 Planned DOW: 29.50 Well Name: RT-P1 Wellbore Name: Sidetrack 1 Start Time End Time Dur (hr)

12:00	16:30	4.50	Product	tion, Hanger	TUBING	TBGLND HGR	Р	M/Up Ex	pro THRT&	SSTT to Th	Н.			
			35,119	goi					" elevator to		RT & SSTT			
								- P/Up T - M/Up to	HRT off RCV	VM				
										al position				
								- P/Up SSTT to vertical position - Carry out function test						
									SSTT toTHR					
									n test THRT					
									5,000psi on T 5,000psi on T			TILL		
												eld while TIH		
								- Verify 1	,000psi on L	Jpper TRS	V Balance is	held while TIH		
								- Verify 5	5,000psi on L	ower TRS	SV Open is I	held while TIH		
								- Verity 1	1,000psi on L	ower IRS	SV Balance	is held while TIH		
16:30	19:00	2.50	Product	tion, Hanger	TUBING	TBGLND HGR	Р	Function	/ pressure to	est THRT.				
			Tubing	riangei		ITIGIN		- Un-late	h THRT from	TH & set	in test stumi	0		
								- Functio			1001 014	7		
									nect THRT to					
								- Pressu	re test contro	ol lines 500	0psi/15mins	;		
19:00	20:30	1.50	Product Tubing	tion, Hanger	TUBING	TBGRUN	Р	Prep / R	IH SSTT / Th	IRT assy.				
				=					JSM w/ crew					
									sy from C-pla owly from 696		า			
									control hose					
								- Remov	e 1 umbilical	clamp	00 0			
								- Install r	manual bush	ings & set	slips			
									TD #1 of LS e manual bu	chinge				
									Frank's RS-3					
									n Frank's ma		rm			
20:30	00:00	3.50	Product	tion,	TUBING	TBGRUN	Р	TIH w/ S	STT / TH as	sy.				
			Tubing	Hanger				T	7 11 11 1		,00 1 100	2		
									7" landing st ntrolled spee			2m		
									/K lines vente					
									umbilical clar	•		ction		
Time Log	Total Hou	rs (hr)												
24.00	Activit	y Dates												
Description		y Dales			Start	Date					End Date			
Operation	ns at Repor	t Time												
-	ns Summar													
		-												
		port Period												
	Activity	y Time L	ogs d Time	Dur (hr)	Activ	vitv		Sub A	ctivity	l w	ellbore		Operation	
						,			,				-1	
	06:00 l	Jpdate												
Start Time	End Time	Dur (hr)	Pl	nase	Activity	Sub /	Activity	Туре			(Operation		
	03:00	3.00 F	roduction	n, Tubing	TUBING	TBGR		Р	TIH w/ SST	T / TH assy				
		+	langer						Tu. =::			0 1- 1000		
									- TIH on 7" I - At a contro			2m to 1838m		
									- With C/K li					
									- Install umb	ilical clam		er connection		
									- Total clam					
									- Double cla	mps = 1				
					ı			ı	1					



Report No.: 16.0 Date: 6/26/2020 DFS: 14.81 DOL: 16.00 Planned DOW: 29.50

Well Name: RT-P1
Wellbore Name: Sidetrack 1
Planned |
00:00 - 06:00 Update

00:00 -		Jpdate																
Start Time	End Time	Dur (hr)	Pha	ise	Acti	vitv	Sub Ac	tivity	Туре					Operat	ion			
	04:30		Production		TUBING		TBGRUI		P	P/Up upper and lower lubricator assembly.								
			Hanger	, j						- Spa - Fur - Flu: - Pre - Ope - Clo - Pre	ace out w	ith land t SSLV chemic t Uppe 000psi/5 000psi/5 t Lowe	ling pup jo per Exprosal injection r Lubrical Smins Smins r Lubrical Smins	oints o procedu on line wit or Valve	ıres)		
04:30	06:00	1.50	Production	Tubing	TUBING	<u> </u>	TBGRUI	N I	P	P/Up	CTLF ar	nd Surfa	ace Tree.					
			Hanger							- P/L	Jp CTLF t tall 6' bail	to rig flo	oor latch i	nto eleva g joint as) Repo	ort time	
Mud D	ata																	
Mud Base	Туре		nsity (lb/gal)	ECD -	Manual Er	itry (l	Electric Stab	(V)	Fun	nel Visc	osity (s/qt)	PV Ove	erride (cP)	YP C	verride (lbf/	100ft²)	Solids (%)	
Brine Gel 10 se	c (lbf/100f).20 I 10 min (lbf/100	ft²) Filtrate	e (mL/30mir	1)	HTHP WL (m	nL/30min)	Filte	er Cake ((1/32")	H2O (%	6)	Oil (9	%)		Oil Water Ratio	
Sand (%)		LG	S (%)	LGS b	y Weight (Ib	o/bbl)	Avg SG of S	Solids (sg(l	h Chlo	orides (n	ng/L)	Calciur	m (mg/L)	Max	H2S (ppm)		KCI (lb/bbl)	
Remarks																		
- Backl	- Backload 706 bbl 10.4 ppg NaBr/30% MEG to SK Atlantik - Backlaod 1700 bbl 10.6 ppg NaBr/NaCl Brine to SK Atlantik - Backload trash and chemicals to SK Atlantik																	
Vis 3rpm			Vis 6rpm			Vis 100r	pm		Vis	200rpm			Vis 300rp	m		Vis 600)rpm	
	Hydra	ulics		lake				Andal					aka (ir.)			120	or Cizo (:-\	
1	ımp #	Nati	onal Oilwell		V)	14-P-2		Model				Str	oke (in)	14.00		Lin	er Size (in)	6 1/2
2			onal Oilwell			14-P-2			14.00 6 1/2									
3		Nati	onal Oilwell	Varco (NO	V)	14-P-2	220							6 1/2				
4		Nati	onal Oilwell	,	V)	14-P-2								6 1/2				
Pt	ımp#		Ef	f (%)			Р	(psi)	(psi) Strokes (spm) Q Flow (gpm)									
Bits					I						<u> </u>				1			
Bit												Depth	In					
Run	Size (in)		Make	М	odel		SN		Nozzles	s (1/32")		(mKE	3)	Date In			Bit Dull	
D																		
BHA #	<string< td=""><td>10>, <0</td><td>les></td><td>Date (</td><td>Out</td><td></td><td></td><td></td><td>Stri</td><td>ing Leng</td><td>th (m)</td><td></td><td></td><td>May</td><td>: Nominal OI</td><td>D (in)</td><td></td><td></td></string<>	10>, <0	les>	Date (Out				Stri	ing Leng	th (m)			May	: Nominal OI	D (in)		
End Dept	, ,		String Weight l	Jp (1000lbf)	String Wt	Down (1	000lbf) S	String Wt F	Rot (100	Olbf)	Drag (10	000lbf)		Torque On	Bottom	To	orque Off Bottom	
Assem	bly Co	npone	nts								1	.aa/l -:	C 141					
С	omponent	Туре	# of Jts	Len (m)	OD (in)	ı	ID (in)	C	Connection	ions		iss/Len lb/ft)	Cum Wi (1000lbf			Со	m	
Survey					A			() ()		FM: ()		1.0		B 0	0)
M	D (mKB)		Incl (°)		Azm (°)		TVD ((mKB)		NS	5 (m)		EW (m)		VS (m)		DLS (°/3	Um)
Persor	nel	1							-1			1						
DTTC			Ve	endor				0	- t- :-			Ven	dor Note				Соц	
PTTEP Aker Solutions							Opera Tree	ator									8 6	
Halliburton								d - Mii	ıd Eng	ineer							2	
Halliburton							Ceme		9	,							2	
Reach										ce Coa	ich							1
Selaut Oiltools								TRS										6
Oceaneering								ROV										6
Schlumberger							<u> </u>	oletion									1	
Expro								Wellte	est & S	Subse	a							23



Well Name: RT-P1

Daily Operations Report

Report No.: 16.0 Date: 6/26/2020 DFS: 14.81 DOL: 16.00 Planned DOW: 29.50

Wellbore Name: Sidetrack 1

Personnel Vendor Note Uzma Filtration 2 49 Seadrill Rig Contractor 13 Seadrill Rig Subcontractor - Connect Energy Seadrill Rig Subcontractor - OVE 30 Seadrill Rig Subcontractor - ISOS Seadrill Rig Subcontractor - Sodexo 15 Halliburton Upper Completion Schlumberger - Dowell Nitrogen 3 Slickline 5 Geowell E-Plug Schlumberger - Wellog 1 Schlumberger - Wellog Wireline 3 Halliburton Tronic Head Count 185.0

Material - Bulk

Product Name	Unit Label	Received	Consumed	Cum On Loc
Pacific Hawk Base Oil	bbl	0.0	0.0	0.0
Pacific Hawk Brine	bbl	0.0	0.0	0.0
Pacific Hawk Brine	bbl	0.0	0.0	0.0
Pacific Hawk Diesel	L	0.0	0.0	0.0
Pacific Hawk Potable Water	bbl	0.0	0.0	0.0
Pacific Hawk Surface Blend Cement	MT	0.0	0.0	0.0
Pacific Hornbill Base Oil	bbl	0.0	0.0	800.0
Pacific Hornbill Brine	bbl	0.0	0.0	0.0
Pacific Hornbill Diesel	L	0.0	9,135.0	637,914.0
Pacific Hornbill Potable Water	bbl	0.0	44.03	4,170.15
SK Atlantik Base Oil	bbl	0.0	0.0	25.0
SK Atlantik Bentonite	sacks	0.0	0.0	0.0
SK Atlantik Brine	bbl	2,406.0	0.0	3,427.0
SK Atlantik Diesel	L	0.0	14,174.0	190,961.0
SK Atlantik Drill Water	bbl	0.0	0.0	362.0
SK Atlantik MB-DIF	bbl	0.0	0.0	0.0
SK Atlantik MB-DIF	bbl	0.0	0.0	0.0
SK Atlantik Potable Water	bbl	0.0	37.74	332,477.91
West Carina Barite	sacks	0.0	0.0	829.76
West Carina Base Oil	bbl	0.0	120.0	993.0
West Carina Bentonite	sacks	0.0	0.0	0.0
West Carina Brine	bbl	0.0	0.0	0.0
West Carina Diesel	L	100,000.0	38,000.0	3,049,000.0
West Carina Drill Water	bbl	0.0	6.29	5,252.23
West Carina MB-DIF	bbl	0.0	0.0	0.0
West Carina Potable Water	bbl	415.13	345.94	6,189.69
West Carina Production Blend Cement	MT	0.0	82.3	31.5
West Carina Surface Blend Cement	MT	0.0	0.0	525.11

Weather

	Time 00:00	Wind Speed (knots) 9.0	Wind Direction 180	Wave Height (m) 0.30				Swell Period (s) 4.00
- 1	Current Speed (knots) 9.0	Current Direction (°) 180.00	Visibility (km) 11.3	Heave (m) 0.10	Pitch (°) 0.10	Roll (°) 0.10	Temperature - High (°C) 28.0	Temperature - Low (°C) 27.0

Anchor Tension

Pos Type

Support Vessels				
Vessel Name	Vessel Type	Arrival Date	Note	Depart Date
Pacifik Hawk	Supply Vessel		Onhire 19 February 2020 16:30 Hours Offhire 21 May 2020 12:00 Hours	

Tension (kips)

Sea Gull Supply Vessel Onhire 27 February 2020 18:00 Hours Offhire13 April 2020 12:00 Hours 6/22/2020 Onhire 7 February 2020 00:00 hrs 6/21/2020 SK Atlantik Supply Vessel Pacific Hornbill Supply Vessel 6/26/2020 Onhire 21 May 2020 16:00 Hours 6/25/2020

Des

Dir



Report No.: 16.0 Date: 6/26/2020 DFS: 14.81 DOL: 16.00 Planned DOW: 29.50

Well Name: RT-P1
Wellbore Name: Sidetrack 1

Remarks

Remarks

Days on PTTEP Contract: 117.0 days (Rig on-hire 02 03 2020, 21:00 hrs)

Days on RT-P1: 16.0 days

Total AFE for Block H Campaign = \$129,480,424

Total Expenditure for West Carina Rig Mob Demob = \$10,807,688.94

Total Expenditure for RT-P1 = \$13,913,884.72 Total Drilling Expenditure for RT-P1 = \$5,316,634.80 Total Completion Expenditure for RT-P1 = \$8,597,249.92

Total Expenditure for RT-P2 = \$21,285,556.04 Total Drilling Expenditure for RT-P2 = \$8,439,293.57 Total Completion Expenditure for RT-P2 = \$12,846,262.47

Total Expenditure for RT-P3 = \$23,548,791.21
Total Drilling Expenditure for RT-P3 = \$8,438,388.78
Total Completion Expenditure for RT-P3 = \$15,110,402.55

Total Expenditure for BL-P1 = \$30,114,718.46 Total Drilling Expenditure for BL-P1 = \$12,271,647.00 Total Completion Expenditure for BL-P1 = \$17,843,071.46

Total Expenditure for Block H Phase 1A Campaign = \$99,670,639.37

Project WBS No

401-00129.03.03 Rotan Support Vessel (\$400,000.00) 401-00151.03.01 Buluh Support Vessel (\$400,000.00)

"MPM Status - GREEN"

Rig Position (Timbalai Datum): Latitude: 07° 20' 59.550" N Longitude: 115° 51" 55.380" E Heading: 080.00° (True)

RKB – MSL: 24 m Water Depth: 1,189.0 m RKB - Mudline: 1,213.0m MD RKB- 18 3/4" LPWHH: 1,210.53m MD RKB - 18 3/4" HPWHH: 1,209.63m MD

RKB – 18 3/4" x 10 3/4" Casing Hanger: 1,211.17m MD RKB – 18 3/4" x Lock Down Bushing: 1,210.50m MD

Vessel Movements: SK Atlantik = At West Carina Pasifik Hornbill = At West Carina

Page 6/6 Report Printed: 6/27/2020