

Report No.: 15.0 Date: 6/25/2020 DFS: 13.81

DOL: 15.00 Planned DOW: 29.50

Well Name: RT-P1
Wellbore Name: Sidetrack 1
Plan

Spud Date 4/25/2020 04:30	Depth Progress (m) 0.00	Current Depth (mKB) 2,009.00	Current Depth (TVD) (2,008.80	Authorized MD (mKB) 2,009.00	Water Depth (m) 1,189.00	Orig KB Elev (m) 24.00	KB-MudLn (m) 1,213.00	
PTTEP Field Name Rotan		Block H	Country Malaysia	State/Province Sabah	District Malaysia	Latitude (°) 7° 21' 3.323" N	Longitude (°) 115° 51' 44.974" E	
Contractor Seadrill Ltd		Rig Name/No West Carina		Rig Phone/Fax Number +603 7490 7577		BHA Hrs of Service (hr) 0.00		
Leak Off Equivalent Fluid 10.60	Density (lb/gal)	Last Casing String Intermediate, 1,970).30mKB	Next Casing String				

Last Survey

 Wellbore Name
 Measured Depth (mKB)
 TVD (mKB)
 Inclination (°)
 Azimuth (°)

 Sidetrack 1
 2,009.00
 2,008.80
 0.76
 163.52

Team Leader, Supervisor, & Engineers

Title	Job Contact					
Manager, Drilling Project (Development)	Adrian Young					
Manager, Completion and Intervention	Kasim Selamat					
Intervention Engineer	Intiran Raman					
Drilling Supervisor	Scott Caldow					
Drilling Supervisor	Cole Lucky					
Completion Supervisor	Malcolm Martin					
Completion Supervisor	Indhran Sinnathamby					

AFE & Field Estimated Cost

		Total WBS/AFE Amount (Cost) 30,173,144.37		Total WBS/AFE + Supp Amount (Cost) 30,173,144.37	
Permit #/Well License # Daily Cost (Cost) 964.635.56			Daily Mud (Cost) 37.191.29	Cum Daily Mud (Cost) 2,591,436.60	

Safety

Days Since Lost Time Incident (days) 166.00	Days Since Reportable Incident (days) 166.00					
Туре	Last Date	Next Date				
BOP Function Test	6/23/2020	6/30/2020				
BOP Pressure Test	6/18/2020	7/9/2020				
Safety Drill	6/23/2020	6/30/2020				
Safety Meeting	6/21/2020	6/28/2020				

Observation Card Summary

PE/Stop Type	Count
STAR Observation Cards	193
Tool Box Risk Assessment (TBRA)	14
Permit to Work	14

Safety Comments

Comment

No Accidents / No Incidents / No Pollution / No First Aid Cases / No Near Misses

Days since Last Drop: 76 day Days since First Aid Cases: 109 days

STAR Observation Card Summary: Positive - 158; TOFS - 9; Unsafe Act -20; Unsafe Condition - 15; Near Misses - 0.

Pre-Tour Safety Topic :: Priority for backload of equipment. If in doubt STOP and Re-assess with PTTEP Rep.

Comment

COVID-19 Issues:

- From June 1, 2020, expatriates will be required to obtain a letter of undertaking for the QT hotel prior to traveling to Malaysia
- Labuan Point hotel excess rooms have been released as per PETRONAS instructions
- PETRONAS met with authorities and Labuan restrictions have eased
- Expatriates still need 14 days quarantine for those flying by chopper as per ministry of transport directive
- Received letter of support from MPM for technical employees from PTTEP, EP Engineering, NUV Engineering
- EXPRO and other service companies without valid work permits were not supporting
- Discussion with MPM drilling on expatriate movements held on the 19th of June
- Immigration authorities have allowed category 1 visas and talent residence visa holders into the country without pre-approval
- Minister of Health considering travel bubbles with Japan, South Korea, New Zealand, Australia, Singapore and Brunei subject to mutual and reciprocal agreements
- COVID-19 drilling costs being finalized for end of campaign

Page 1/7 Report Printed: 6/26/2020



Report No.: 15.0 Date: 6/25/2020 DFS: 13.81 DOL: 15.00 Planned DOW: 29.50

Wellbore Name: Sidetrack 1

Operations Summary
Operations Summary

Well Name: RT-P1

POOH with tree bore protector, R/U and run upper completions on RT-P1, P/U packer, Chemical injection mandrel, Gauge mandrel, Make terminations, TIH with 5 1/2" tubing to safety valves and methanol chemical injection mandrel, Make terminations.

24 Hr Forecast

Make terminations at chemical injection mandrel, TIH with 5 1/2" tubing, P/U TH and make terminations at TH, P/U THRT and TIH with 7" landing string.

Start Time	End Time	Dur (hr)	Phase	Activity	Sub Activity	Туре	Operation
00:00	02:00		Production, Run	TOH		Р	POOH with WBCO tools.
			Comp				- L/O 2 7/8" tubing
							- R/D Franks handling equipment
							- R/U to handle drill pipe
02:00	04:30	2.50	Production, Run Comp	TIH		Р	Recover HXT bore Protector.
			Comp				- P/U MRT stand racked in derrick
							- RIH from surface to 40m
							- P/U single from RCWM - Install PS-15 slips
							- RIH from 40m to 1175m
							- Connect TDX - Open / balance CMC
							- Jet BP w/ 600gpm/270psi (3 passes)
							- Land MRT in BP at 1206m w/ 20k down - Check index 1207.60m
							- Work clear with 30 to 40k O/Pull
							- Pressurize backside thru IWOCS to 2267psi - Pull BP from 1206m while jetting tree at 600gpm/270psi
							- 1 dil bi lioni 1200m wille jetting tiee at 000gpm/270psi
04:30	07:00	2.50	Production, Run Comp	TOH		Р	Recover HXT bore protector.
							- POOH with XMT bore protector on 5 7/8" drill pipe from 1207 to 29m
							- Remove auto slips insert bushings - Lay out single to skate
							- Remove XMT bore protector from tool and break out jet sub, rack back in
							derrick - 16" of MRT seals missing
07:00	08:30	1.50	Production, Run Comp	TUBING	TBGRUN	Р	Rig up to run 5 1/2" production string.
			Comp				- Change BX inserts to 5 1/2" tubing
							 Install rotator on BX Elevators Rig up Frank's hyd tong, FMS, & manipulator arm
							- Position Halliburton flat pack clamps
							- Function test all equipment - Spot Haliburton reels in position.
							- Boost riser / filter brine at 400gpm/260psi
08:30	10:00	1.50	Production, Run	TUBING	TBGRUN	Р	Pick up Upper Completion assemblies from RCWM and RIH to 28.71m.
			Comp				Assembly #1 (HHC-0663-L)
							- Wireline Entry Guide
							- 5-1/2" 23# JFE Lion 13Cr-L80 Pup Joint - 4.188" RPT Nipple Landing Profile
							- Flow Coupling - 5-1/2" 23# JFE Lion 13Cr-L80
							- 5-1/2" 23# JFE Lion 13Cr-L80 Pup Joint
							- HHC Hydrostatic Set Packer (Pip tag installed in bottom sub) - 5-1/2" 23# JFE Lion 13Cr-L80 Pup Joint
							Assembly #2 (CIV-0056-L)
							- 5-1/2" 23# JFE Lion 13Cr-L80 Pup Joint
							- Chemical Injection Mandrel 3/8" FMJ Connection (Scale)- 23# JFE Lion 13Cr-L80 Pup Joint
							Assembly # 3 (PDG-0160-L)
							- 5-1/2" 23# JFE Lion 13Cr-L80 Pup Joint
							- Permanent Gauge Mandrel - 5-1/2" 23# JFE Lion 13Cr-L80 Pup Joint
							· ·

Page 2/7 Report Printed: 6/26/2020



Report No.: 15.0 Date: 6/25/2020 DFS: 13.81 DOL: 15.00 Planned DOW: 29.50

Well Name: RT-P1
Wellbore Name: Sidetrack 1

Sub Activity Туре End Time Dur (hr) Phase Activity Operation 3.50 Production, Run Make up 15 foot pup joint of 5-1/2" 23# JFELion 13%Cr L-80 tubing joint on top of 10:00 13:30 TURING TBGRUN Comp Assembly #3. Make up cable termination to permanent gauge mandrel and chemical injection - Pressure test against cable termination to 16,000 psi Downhole gauge readings.Pressure 14.92 psi/Temp 29.25deg celcius Prepare & connect 3/8" line to CIV Pressure test external fittings 1000psi/1mins 10000psi/10mins Pressure up internally @ 1000psi increments to 6200psi to burst rupture disc Injection pressure after burst 200psi Secure control line to SCMLA TUBING TBGRUN P 13:30 15:30 2.00 Production, Run TIH with upper completions assemblies from 28m to 329m. Comp 25 joints 5 1/2" 23# JFE Lion 13cr L80 tubing Install flat pack clamps at each coupling 15:30 18:30 3.00 Production, Run TUBING TBGRUN Р TIH with Upper Completion assemblies from 329m to 339m. Comp Assembly #4 TRSV 0432-L 5-1/2" 23# JFE Lion 13Cr-L80 Pup Joint - Flow Coupling - 5-1/2" 23# JFE Lion 13Cr-L80 - Depth-Star TRSSSV (Lower) Flow Coupling - 5-1/2" 23# JFE Lion 13Cr-L80 - 5-1/2" 23# JFE Lion 13Cr-L80 Pup Joint Install control line protector to coupling Confirm NAS 6 fluid sample from each line. Strip back and connect the Dual Control Line to the DepthStar M/up 1/4" control line HiF fittings & test internally to 10000psi/15mins Open/closing pressures & return volume Cycle 1 Open 2500psi/Closed 1800psi Vol Return 380ml Cycle 2 Open 2500psi/Closed 1800psi Vol Return 370ml Cycle 3 Open 2500psi/Closed 1800psi Vol Return 370ml (Hold for 15mins) Internally test 1/4" Lower TRSSSV balance line and fittings to 7,500psi/15mins -690ml returned Pump up TRSV open line to 5,000psi and balance line to 1,000psi for TIH TUBING 18:30 21:30 3.00 Production, Run TBGRUN RIH with Upper Completion assemblies from 339m to 361m. Comp Assembly #5 TRSV-0431-L - 1 x single joint 5-1/2" 23# JFE Lion 13cr L80 Tubing - 5-1/2" 23# JFE Lion 13Cr-L80 Pup Joint - Flow Coupling - 5-1/2" 23# JFE Lion 13Cr-L80 - Depth-Star TRSSSV (Upper) - Flow Coupling - 5-1/2" 23# JFE Lion 13Cr-L80 - 5-1/2" 23# JFE Lion 13Cr-L80 Pup Joint Confirm NAS 6 fluid sample from each line. Strip back and connect the Dual Control Line to the DepthStar M/up 1/4" control line HiF fittings & test to 10000psi/15mins Open/closing pressures & return volume Cycle 1 Open 2500psi/Closed 1200psi Vol Return 280ml Cycle 2 Open 2500psi/Closed 1250psi Vol Return 260ml Cycle 3 Open 2500psi/Closed 1500psi Vol Return 270ml (Hold for 15mins) Internally test 1/4" Lower TRSSSV balance line and fittings to 7,500psi/15mins 1240mls returned Pumped open upper TRSV open line to 5,000psi and balance line to 1,000psi

Page 3/7 Report Printed: 6/26/2020



Report No.: 15.0 Date: 6/25/2020 DFS: 13.81 DOL: 15.00 Planned DOW: 29.50

Well Name: RT-P1 Wellbore Name: Sidetrack 1

Start												
Time	End Time	Dur (hr)	Phase	Activity	Sub Activity	-						
21:30	End Time 00:00	()	Phase Production, Run Comp	Activity TUBING	Sub Activity TBGRUN	TIH with Upper Completion assemblies from 361m to 367m. Assembly #6 CIV-0055-L - 5 1/2" 23# JFE Lion 13Cr-L80 Pup Joint - Chemical Injection Mandrel 1/2" FMJ Connection - 5-1/2" 23# JFE Lion 13Cr-L80 Pup Joint - Flush the line with HW 540 (NAS 8 specification) from the spooling unit - Install the 1/2" line to the connector of the valve - Externally pressure test chemical injection line to10,000psi/10 minutes - Pressure up 1/2" control line in 1,000psi increments to 6350psi to burst rupture disc - Establish injection rate of 50psi Record power on & off check for PDG-0160-L - ROC 006688 - Add 042 Power on check - Current 7.76mA - Voltage 44.72Vdc - Pressure 613.25psi - Temp 11.42degc Power off check - +Resistance 1.417MOhm - Resistance 0L - +Diode OL - Diode OL - Diode OL - Capacitance 76.1nF						
Time Log	Total Hours	(hr)										
24 00		. ,										

Offline Activity Dates

Start Date End Date

Operations at Report Time

Operations Summary

Operations Next Report Period

Offline Activity Time Logs

Start Time	End Time Dur (hr) Activity		Sub Activity	Wellbore	Operation		

00:00 - 06:00 Update

Start Time	End Time	Dur (hr)	Phase	Activity	Sub Activity	Type	Operation
00:00	01:30	, ,	Production, Run Comp	TUBING	TBGRUN	P	TIH with upper completions assemblies from 367m to 668m. - 25 joints 5 1/2" 23# JFE Lion 13cr L80 tubing - Install flat pack clamps at each coupling - Total clamps used = 56
01:30	02:30	1.00	Production, Run Comp	TUBING	TBGLNDHG R	Р	R/Up to handle TH. - Remove Franks RS 350 slips - Install manual bushings - Change elevator inserts to 7" - P/U TH from cradle & connect saver sub - M/U TH assy to string - R/D Franks casing tong - Reposition flat pack manipulator arm



Report No.: 15.0 Date: 6/25/2020 DFS: 13.81

DOL: 15.00 Planned DOW: 29.50

Well Name: RT-P1 Wellbore Name: Sidetrack 1 00:00 - 06:00 Update

Start Time	End Time	Dur (hr)	Phase	Activity	Sub Activity	Туре			Operation		
02:30	06:00	,	Production, Run Comp	TUBING		P	TIH with Upper Completion from 668m to 672m. Assembly #7 (Tubing hanger assembly 367653.001) - Land tubing hanger on RCWM and install RT - Pick up inspect and make up to production string in rotary - String wt. = 55K - Position assembly as necessary to terminate control lines - Power down gauge - Assembly control # PDG-0160-L - ROC-006688 - Add:042 - Power on Check - Current = 7.78mA - Voltage = 44.72Vdc - Pressure = 1149.90psi - Temp = 7.60 degC - Power off Check - +Resistance = 1.443MOhm - Resistance = 0L - Diode = OL				
Mud D	ata										
Mud Base Brine	е Туре		nsity (lb/gal)).20	ECD - Manual Entry (I	- Manual Entry (I Electric Stab (V)		nel Viscosity (s/qt)	PV Override (cP)	YP Override (lbf/100ft²)	Solids (%)	
Gel 10 se	ec (lbf/100f	t²) Ge	l 10 min (lbf/100ft²)	Filtrate (mL/30min)	HTHP WL (mL/30min)	Filte	r Cake (1/32")	H2O (%)	Oil (%)	Oil Water Ratio	
Sand (%))	LG	S (%)	LGS by Weight (lb/bbl)	Avg SG of Solids (sg(h	n Chlo	orides (mg/L)	Calcium (mg/L)	Max H2S (ppm)	KCI (lb/bbl)	

- Boosting riser and circulate well clean at 400gpm via bypass return line
- Return form well lineup to Pit #10 and continuously filtering brine to Pit #11

Active Pit #11: Brine in (NTU 68 / TSS 0%) 0.5 x BU sample brine out NTU 71 / TSS-0

0.75 x BU sample brine out NTU 58 / TSS-0 1 x BU sample brine out NTU 43 / TSS-0

- 1.5 x BU sample brine out NTU 51 / TSS-0
- Prepare 200 bbl of 10.4 ppg Packer fluid in Slug #1 and #2
 Prepare 100 bbl of 10.4 ppg Suspension fluid in Chem Pit #1
 Prepare 49 bbl of 12.3 ppg NaBr slug in Chem Pit #2
- Backloaded partially excess chemicals onboard to SK.Atlantik

Fann Data														
Vis 3rpm		Vis 6rpm		١	Vis 100rpm		Vis 200rpm			Vis 300rpm		Vis 6	00rpm	_
Pump / Hydrau	lics	ı					ı			1				
Pump #		N	lake		Model				Stro	oke (in)		l	iner Size (in)	
1	Nationa	l Oilwell '	Varco (NC)V) 1	14-P-220						14.00		6 1	/2
2	Nationa	l Oilwell '	Varco (NC)V) 1	14-P-220						14.00		6 1	/2
3			Varco (NC	,	14-P-220			14.00					6 1	1/2
4			Varco (NC	,	14-P-220						14.00		6 1	1/2
Pump #	Pump # Eff (%)				P (psi)			Strokes (spm)				Q Flow (gpm)		
													_	
Bits	•			•			•				,			
Bit Run Size (in)	Ma	ıke	N	1odel	SN	Noz	zles (1/32")	Depth In (mKB) Date In			Date In	Bit Dull		
BHA # <stringno< td=""><td>cah> <n< td=""><td>></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>Ξ</td></n<></td></stringno<>	cah> <n< td=""><td>></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>Ξ</td></n<>	>												Ξ
Date In	o- , -uoo-		Date	Out			String Length	n (m)			Max Nomina	al OD (in)		_
Date III				041			ouring zonigu	. ()			max r torring	,		
End Depth (mKB)	Stri	ng Weight U	Jp (1000lbf)	String Wt D	Oown (1000lbf)	String Wt Rot	(1000lbf)	Drag (1	000lbf)	Тог	que On Bottom		Torque Off Bottom	
Assembly Com	ponents					•								
Component T	уре	# of Jts	Len (m)	OD (in)	ID (in)	Conr	nections		ass/Len (lb/ft)	Cum Wt (1000lbf)	Com		Com	
								Ì						
					•				•					



Report No.: 15.0 Date: 6/25/2020 DFS: 13.81 DOL: 15.00 Planned DOW: 29.50

Well Name: RT-P1
Wellbore Name: Sidetrack 1
Surveys

MD (mKB)	Incl (°)	Azm (°)	TVD (mKB)	NS (m)	EW (m)	VS (m)	DLS (°/30m)		
						<u> </u>			
Personnel									
	Vendor				Vendor Note		Count		
PTTEP			Operate	or			8		
Aker Solutions			Tree				6		
Halliburton				- Mud Engineer			2		
Halliburton			Cemen	•			2		
Reach Coach			Perforn	nance Coach			1		
Selaut Oiltools			TRS				6		
Oceaneering			ROV				6		
Schlumberger			Comple	etion			1		
Expro			Welltes	Welltest & Subsea					
Coretrax				re Clean-out			1		
Geoservices				spection			1		
Seadrill				Rig Contractor					
Seadrill			Rig Sul	Rig Subcontractor - Connect Energy					
Seadrill				Rig Subcontractor - OVE					
Seadrill			Rig Sul	Rig Subcontractor - ISOS					
Seadrill				Rig Subcontractor - Sodexo					
Halliburton			Upper (Upper Completion					
Schlumberger - Do	well		Nitroge	Nitrogen					
Geowell			Slicklin	Slickline					
Uzma			Filtratio	Filtration					
Schlumberger - We	ellog		E-Plug	E-Plug					
Schlumberger - We	ellog		Wirelin	Wireline					
Halliburton			Tronic	Tronic					
Head Count 181.0			•				·		

Material - Bulk

Material - Bulk						
Product Name	Unit Label	Received	Consumed	Cum On Loc		
Pacific Hawk Base Oil	bbl	0.0	0.0	0.0		
Pacific Hawk Brine	bbl	0.0	0.0	0.0		
Pacific Hawk Brine	bbl	0.0	0.0	0.0		
Pacific Hawk Diesel	L	0.0	0.0	0.0		
Pacific Hawk Potable Water	bbl	0.0	0.0	0.0		
Pacific Hawk Surface Blend Cement	MT	0.0	0.0	0.0		
Pacific Hornbill Base Oil	bbl	0.0	0.0	800.0		
Pacific Hornbill Brine	bbl	0.0	0.0	0.0		
Pacific Hornbill Diesel	L	550,000.0	5,000.0	647,049.0		
Pacific Hornbill Potable Water	bbl	0.0	62.9	4,214.18		
SK Atlantik Base Oil	bbl	0.0	0.0	25.0		
SK Atlantik Bentonite	sacks	0.0	0.0	0.0		
SK Atlantik Brine	bbl	0.0	0.0	1,021.0		
SK Atlantik Diesel	L	0.0	15,019.0	305,135.0		
SK Atlantik Drill Water	bbl	0.0	0.0	362.0		
SK Atlantik MB-DIF	bbl	0.0	0.0	0.0		
SK Atlantik MB-DIF	bbl	0.0	0.0	0.0		
SK Atlantik Potable Water	bbl	0.0	31.45	332,515.65		
West Carina Barite	sacks	0.0	0.0	829.76		
West Carina Base Oil	bbl	0.0	0.0	1,113.0		
West Carina Bentonite	sacks	0.0	0.0	0.0		
West Carina Brine	bbl	0.0	256.0	2,513.0		
West Carina Diesel	L	0.0	41,000.0	2,987,000.0		
West Carina Drill Water	bbl	0.0	125.8	5,258.52		
West Carina MB-DIF	bbl	0.0	0.0	0.0		
West Carina Potable Water	bbl	415.13	333.36	6,120.5		
West Carina Production Blend Cement	MT	0.0	0.0	113.8		
West Carina Surface Blend Cement	MT	0.0	0.0	525.11		
Weather	ı					

Weather							
Time	,	Wind Direction			3 ()		Swell Period (s)
00:00	9.0	202.5	0.30		0.30	225.00	4.00
Current Speed (knots)		Visibility (km)	Heave (m)	Pitch (°)	Roll (°)		Temperature - Low (°C)
12.0	202.50	11.3	0.10	0.10	0.10	28.0	27.0



Report No.: 15.0 Date: 6/25/2020 DFS: 13.81

DOL: 15.00 Planned DOW: 29.50

Well Name: RT-P1

Wellbore Name: Sidetrack 1

Anchor Tension					
Pos Type	Des	Tension (kips)	Dir		

Support Vessels					
Vessel Name	Vessel Type	Arrival Date	Note	Depart Date	
Pacifik Hawk	Supply Vessel		Onhire 19 February 2020 16:30 Hours Offhire 21 May 2020 12:00 Hours		
Sea Gull	Supply Vessel		Onhire 27 February 2020 18:00 Hours Offhire13 April 2020 12:00 Hours		
SK Atlantik	Supply Vessel	6/22/2020	Onhire 7 February 2020 00:00 hrs	6/21/2020	
Pacific Hornbill	Supply Vessel	6/26/2020	Onhire 21 May 2020 16:00 Hours	6/25/2020	

Remarks

Days on PTTEP Contract: 116.0 days (Rig on-hire 02 03 2020, 21:00 hrs)

Days on RT-P1: 15.0 days

Total AFE for Block H Campaign = \$129,480,424

Total Expenditure for West Carina Rig Mob Demob = \$10,807,688.94

Total Expenditure for RT-P1 = \$12,999,826.49

Total Drilling Expenditure for RT-P1 = \$5,316,634.80

Total Completion Expenditure for RT-P1 = \$7,683,191.69

Total Expenditure for RT-P2 = \$21,285,556.04

Total Drilling Expenditure for RT-P2 = \$8,439,293.57

Total Completion Expenditure for RT-P2 = \$12,846,262.47

Total Expenditure for RT-P3 = \$23,548,791.21

Total Drilling Expenditure for RT-P3 = \$8,438,388.78

Total Completion Expenditure for RT-P3 = \$15,110,402.55

Total Expenditure for BL-P1 = \$30,114,718.46

Total Drilling Expenditure for BL-P1 = \$12,271,647.00

Total Completion Expenditure for BL-P1 = \$17,843,071.46

Total Expenditure for Block H Phase 1A Campaign = \$98,756,581.14

Project WBS No

401-00129.03.03 Rotan Support Vessel (\$400,000.00) 401-00151.03.01 Buluh Support Vessel (\$400,000.00)

"MPM Status - GREEN"

Rig Position (Timbalai Datum): Latitude: 07° 20' 59.550" N Longitude: 115° 51" 55.380" E Heading: 080.00° (True)

RKB - MSL: 24 m Water Depth: 1,189.0 m

RKB - Mudline: 1,213.0m MD RKB- 18 3/4" LPWHH: 1,210.53m MD

RKB - 18 3/4" HPWHH: 1,209.63m MD RKB – 18 3/4" x 10 3/4" Casing Hanger: 1,211.17m MD RKB - 18 3/4" x Lock Down Bushing: 1,210.50m MD

Vessel Movements:

SK Atlantik = At West Carina

Pasifik Hornbill = In Transit To West Carina (ETA 26 06 2020 @ 13:30 Hours)

Report Printed: 6/26/2020 Page 7/7