

Report No.: 14.0 Date: 6/24/2020 DFS: 12.81

DOL: 14.00 Planned DOW: 29.50

Well Name: RT-P1 Wellbore Name: Sidetrack 1

Spud Date Depth Progress (m) 0.00		Current Depth (mKB)		Authorized MD (mKB) 2,009.00	Water Depth (m) 1,189.00	Orig KB Elev (m) 24.00	KB-MudLn (m) 1,213.00	
PTTEP Field Name Rotan		Block H	Country Malaysia	State/Province Sabah	District Malaysia	Latitude (°) 7° 21' 3.323" N	Longitude (°) 115° 51' 44.974" E	
Contractor Seadrill Ltd		Rig Name/No West Carina		Rig Phone/Fax Number +603 7490 7577		BHA Hrs of Service (hr) 0.00		
Leak Off Equivalent Fluid 10.60	Density (lb/gal)	Last Casing String Intermediate, 1,970).30mKB	Next Casing String				

Last Survey

Azimuth (°) 163.52 Measured Depth (mKB) 2,009.00 TVD (mKB) 2,008.80 Inclination (°) 0.76 Sidetrack 1

Team Leader, Supervisor, & Engineers

Title	Job Contact
Manager, Drilling Project (Development)	Adrian Young
Manager, Completion and Intervention	Kasim Selamat
Intervention Engineer	Intiran Raman
Drilling Supervisor	Scott Caldow
Drilling Supervisor	Cole Lucky
Completion Supervisor	Malcolm Martin
Completion Supervisor	Indhran Sinnathamby

AFE & Field Estimated Cost

WBS/AFE Number 401-00157.01.01.01 / 401.001		Total WBS/AFE Amount (Cost) 30,173,144.37	Supp Amt (Cost)	Total WBS/AFE + Supp Amount (Cost) 30,173,144.37
Permit #/Well License #	Permit #/Well License # Daily Cost (Cost) 859,459.96		Daily Mud (Cost) 25,195.35	Cum Daily Mud (Cost) 2,554,245.31

Safety

Days Since Lost Time Incident (days) 165.00	Days Since Reportable Incident (days) 165.00					
Туре	Last Date	Next Date				
BOP Function Test	6/23/2020	6/30/2020				
BOP Pressure Test	6/18/2020	7/9/2020				
Safety Drill	6/23/2020	6/30/2020				
Safety Meeting	6/21/2020	6/28/2020				

Observation Card Summary

observation dara duminary	
PE/Stop Type	Count
STAR Observation Cards	189
Tool Box Risk Assessment (TBRA)	13
Permit to Work	13

Safety Comments

No Accidents / No Incidents / No Pollution / No First Aid Cases / No Near Misses

Days since Last Drop: 75 day Days since First Aid Cases: 108 days

STAR Observation Card Summary: Positive - 154; TOFS - 11; Unsafe Act - 19; Unsafe Condition - 16; Near Misses - 0.

Pre-Tour Safety Topic: Weather Conditions - Heavy rain at times - Ensure crews take time out when conditions change to re-assess worksite hazards and adjust as required to ensure a safe operation.

COVID-19 Issues:

- From June 1, 2020, expatriates will be required to obtain a letter of undertaking for the QT hotel prior to traveling to Malaysia
- Labuan Point hotel excess rooms have been released as per PETRONAS instructions
- PETRONAS met with authorities and Labuan restrictions have eased
- Expatriates still need 14 days quarantine for those flying by chopper as per ministry of transport directive
 Received letter of support from MPM for technical employees from PTTEP, EP Engineering, NUV Engineering
- EXPRO and other service companies without valid work permits were not supporting
- Discussion with MPM drilling on expatriate movements held on the 19th of June
- Immigration authorities have allowed category 1 visas and talent residence visa holders into the country without pre-approval
- Minister of Health considering travel bubbles with Japan, South Korea, New Zealand, Australia, Singapore and Brunei subject to mutual and reciprocal
- COVID-19 drilling costs being finalized for end of campaign

Report Printed: 6/25/2020 Page 1/6



Report No.: 14.0 Date: 6/24/2020 DFS: 12.81 DOL: 14.00 Planned DOW: 29.50

Wellbore Name: Sidetrack 1

Operations Summary
Operations Summary

Well Name: RT-P1

Position rig over HXT, latch BOP, confirm with 50K overpull, Test connector to 1,400psi, R/D riser handling equipment, Slip and cut drill line, M/U RTTS mandrel and TIH, Displace riser to 10.2ppg brine, Engage RTTS, confirm pressures, Test annular, Unseat packer and POOH with RTTS and tail pipe, Perform WBCO.

24 Hr Forecast

POOH with tree bore protector, R/U and run upper completions on RT-P1.

Start Time	End Time	Dur (hr)	Phase	Activity	Sub Activity	Туре	Operation
00:00	00:30	0.50	Production, Run Comp			Р	Pressure Test Lower Annular - Bleed off pressure - Open annular - 300/3500psi 5/5mins using NaBr.
00:30	01:00	0.50	Production, Run Comp	PKR		Р	Retrieve RTTS from 1,307m MD. - P/up 15-20k to unseat packer - Confirm total weight of 310K free weight (string plus tail pipe) - Relax packer and flow check for 15 minutes - Work packer up and down to confirm free movement (initial overpull 10k, work
01:00	02:30	1.50	Production, Run Comp	CC		Р	packer down then back with no overpull) Reverse out Suspension Fluid. - Close annular - Reverse suspension fluid from under RTTS - Circulate at 200gpm/320psi - Open BOP and flow check, well static
02:30	07:30	5.00	Production, Run Comp	ТОН		P	POOH with 10-3/4" RTTS. - POOH with RTTS from 1307m (RTTS depth) - Correct pipe displacement observed - No issues with RTTS good condition - Rack 5" tail pipe in AUX derrick
07:30	13:30	6.00	Production, Run Comp	CLNOUT		P	TIH with WBCO tools. - R/Up Franks equipment - M/Up bull nose and 2 7/8" wash pipe - M/Up no go locator - M/Up 10 3/4" scraper assembly (scraper, junk filter, magnet, brush) - TIH from 68m to 683m with 4" drill pipe - M/Up 8-1/4" PBL sub - TIH from 683m to 772m with 5 7/8" drill pipe - M/Up riser brush assembly (junk filter, magnet, brush) - TIH from 772m to 1875m with 5 7/8" drill pipe
13:30	15:30	2.00	Production, Run Comp	CLNOUT		P	WBCO/Jet BOP. - Drop 2 1/2" opening ball & chase w/ 400gpm/550psi - Observe opening w/ reduction to 250psi - Jet BOP / WH 3 x at 400gpm/250psi - Position PBL below WH - Circulate at 500gpm/250psi - Boost riser w/ 500gpm/300psi - Displace C/K & boost lines to clean brine - Drop 2 x 1 3/4" activation balls & observe shear out at 3200psi
15:30	16:00	0.50	Production, Run Comp	CLNOUT		P	RIH / scrape packer setting area. - Work scrapers from 1865m to 1875m - With 84gpm/36psi - Scrape interval x 3

Page 2/6 Report Printed: 6/25/2020



Report No.: 14.0 Date: 6/24/2020 DFS: 12.81 DOL: 14.00

Well Name: RT-P1 Wellbore Name: Sidetrack 1

Planned DOW: 29.50

Start Time	End Time		Phase	Activity	Sub Activity	Туре	Operation
6:00	19:30		Production, Run Comp	CLNOUT		Р	RIH to tag scoop-head / displace well
			Comp				- P/U single
							- Pump 70bbl HEC at 84gpm/30psi while RIH to tag no-go w/ 5 k down at
							1921.3m
							 Increase flow to 420gpm/650psi Displace string w/ 150bbl 10.2ppg clean brine at 420gpm/900psi
							- P/U to 1890m
							- Pump 100bbl soap at 400gpm/500psi
							- Pump 70bbl HEC at 400gpm/500psi - Displace w/ 10.2ppg clean brine at 400gpm/500psi
							- Boost riser at 500gpm/330psi
9:30	20:00	0.50	Production, Run	CLNOUT		Р	RIH to tag no-go & spot MEG.
			Comp				DILL / tog me as at 1021 2mg m/ Ek damm (No fill)
							- RIH / tag no-go at 1921.3m w/ 5k down (No fill) - Pump 12 bbl 10.4ppg MEG at 120gpm/40psi
							- Displace string w/ 137bbl 10.2ppg brine at 400gpm/650psi
							- Flow check 15mins (well static)
							- Break / lay out single
							NTU = 45
							TSS = Trace
0.00	00.00	4.00	Decidentian Dem	TOLL		P	DOOL
0:00	00:00	4.00	Production, Run Comp	TOH		Р	POOH with WBCO tools.
			J 55p				- From 1915m to 813m
							- B/O riser brush assy:
							- L/O single to RCWM - Remove PS-15s
							- Pull assy above rotary / clean magnets (1.2kg)
							- Install manual bushings
							- B/O & rack back assy
							- POOH 2 stands - B/O PBL assy
							- POOH from 813m to 683m
							- Change elev inserts to 4"
							- POOH from 683m to 30m - 4" DP stands / rack at AW
							- 4 DP stands / rack at AW - Clean 10 3/4" magnet (3.5kg)
							- Open / clean 10 3/4" junk filter (5%)
							- Change elev. inserts to 5 1/2"
							- M/U zip bails & manual elevs- M/U Schlumberger lift sub
							- Rig up Frank's hyd. tong
							Material recovered:
							Riser junk filter = 10% Riser magnet = 1.2kg
							10 3/4" junk filter = 5%
							10 3/4" magnet = 3.5kg
me Log 1 4.00	Γotal Hours	(hr)					

Offline Activity Dates

End Date Start Date Description

Operations at Report Time

Operations Summary

Operations Next Report Period

Offline Activity	Offline Activity Time Logs													
Start Time	End Time	Dur (hr)	Activity	Sub Activity	Wellbore	Operation								

00:00 - 06:00 Update

O0:00 O2:00 Z.00 Production, Run TOH POOH with WBCO tools. L/O 2 7/8" tubing R/D Franks handling equipment R/U to handle drill pipe	Time	Time	Dur (hr)	Phase	Activity	Sub Activity	Туре	Operation
	00:00	02:00	2.00	l '	ТОН			- L/O 2 7/8" tubing - R/D Franks handling equipment



Report No.: 14.0 Date: 6/24/2020 DFS: 12.81 DOL: 14.00

Well Name: RT-P1 Wellbore Name: Sidetrack 1 Planned DOW: 29.50 00:00 - 06:00 Update

00.00	- 00.00 (opuate	<u> </u>										
Start Time	End Time	Dur (hr)	Phase		Activity	Sub Activity	Ту	ре		Operation			
02:00	04:30	2.50	Production, Run Comp		TIH		P	- P/U MRT stand racked in derrick - RIH from surface to 40m - P/U single from RCWM - Install PS-15 slips - RIH from 40m to 1175m - Connect TDX - Open / balance CMC - Jet BP w/ 600gpm/270psi (3 passes) - Land MRT in BP at 1206m w/ 20k down - Check index 1207.60m - OP to 30k - Pressurize backside thru IWOCS to 2267psi - Pull BP from 1206m while jetting tree at 600gpm/270psi					
04:30	06:00	1.50	Production, Run Comp	1	ТОН		Р	Recover HXT bore protector POOH from 1206m to 3:00 am @ Report time					
Mud D	ata												
Mud Base Type Density (Ib/gal) ECD - Manual Entry (I Electric Stab (V) Brine 10.20								Funnel Viscosity (s/qt)	PV Override (cP)	YP Override (lbf/100ft²)	Solids (%)		
Gel 10 se	sec (lbf/100ft²) Gel 10 min (lbf/100ft²) Filtrate (mL/30min) HTHP WL (mL/30r		HTHP WL (mL/30mii	n) l	Filter Cake (1/32")	H2O (%)	Oil (%)	Oil Water Ratio					
Sand (%)	Sand (%) LGS (%)		LGS by	Weight (lb/bbl)	Avg SG of Solids (sg(h		(h Chlorides (mg/L) Calcium (mg/L) Max H2S (ppm) KCI (lb/bbl)						
Remarks				1					1	ı	1		

- Prepare WBCU pills as per program Backloaded 9 mini containers of MT IBCs and trash

- Backloaded 9 fillin containers of MT 160s and trash

 Jet BOP's and discard contaminated brine

 Diverted brine from Riser during wellbore clean up into Pit 2/6/7/8/9

 Pumped pill train as per program. When clean brine on surface, send returns back to Pit #10

 Sample brine out NTU 48 / TSS-traces amounts (Brine in NTU 10 / TSS 0%)

			s offline pri			iser	7 100 070)									
Fann	Data															
Vis 3rpi	n		Vis 6rpm		V	is 100rpm		Vis 200rpm Vis 3			Vis 300	rpm		Vis 60	00rpm	
	/ Hydrau	lics												•		
	Pump #	ļ.,		lake			Model		Stroke (in)					L	iner Size (in)	
1			nal Oilwell	`	,	4-P-220						14.0				6 1/2
2 National Oilwell Varco (NOV) 14-P-220												14.0				6 1/2
3			nal Oilwell			4-P-220						14.0				6 1/2
4		Natio	nal Oilwell	Varco (NO	OV) 1	4-P-220						14.0	00			6 1/2
Pump # Eff (%)							P (psi)			Stroke	es (spm)			C	Q Flow (gpm)	
Bits																
Bit Run	Size (in)		Make	N	Model	SN	No	zzles (1/32")		Depth (mKB	In)	Date I	ln		Bit Dull	
													ĺ			
RΗΔ	# <stringn< td=""><td>n> <de< td=""><td>16></td><td>•</td><td></td><td>•</td><td>•</td><td></td><td>•</td><td></td><td>•</td><td></td><td>•</td><td></td><td></td><td></td></de<></td></stringn<>	n> <de< td=""><td>16></td><td>•</td><td></td><td>•</td><td>•</td><td></td><td>•</td><td></td><td>•</td><td></td><td>•</td><td></td><td></td><td></td></de<>	16>	•		•	•		•		•		•			
Date In		o-, .a.		Date	Out			String Length ((m)			N	lax Nominal	OD (in)		
End De	pth (mKB)		String Weight l	Jp (1000lbf)	String Wt D	own (1000lbf)	/n (1000lbf) String Wt Rot (1000lbf)			Drag (1000lbf)		Torque C	rque On Bottom		Torque Off Bott	tom
Asse	mbly Com	ponen	ts													
	Component T	-	# of Jts	Len (m)	OD (in)	ID (in)	Con	nections		ass/Len (lb/ft)	Cum V (1000ll			С	Com	
Surve	eys															
	MD (mKB)		Incl (°)		Azm (°)	TV	D (mKB)	NS (m	1)		EW (m)		VS (ı	m)	DLS ((°/30m)
Perso	onnel															
D.T.T.			Ve	endor						Vend	or Note					Count
PTTE							Operato	or								9
	Solutions						Tree									6
Hallib								· Mud Engine	eer							2
Hallib	urton						Cement	ting								2



Sea Gull

Supply Vessel

Daily Operations Report

Report No.: 14.0 Date: 6/24/2020 DFS: 12.81 DOL: 14.00

Well Name: RT-P1

Wellbore Name: Sidetrack 1

Personnel

DFS: 12.81
DOL: 14.00
Planned DOW: 29.50

1 0100111101	Vandar					Count						
Reach Coach	Vendor				Performa	2000	Cooch	Vendor	Note		Count	
						1						
Selaut Oiltools					TRS						6	
Oceaneering					ROV	6						
Schlumberger					Completi	1						
Expro					Welltest	24						
Coretrax					Wellbore	1						
Geoservices					NDT Ins	pectio	on				1	
Seadrill					Rig Cont						48	
Seadrill							actor - Connect	Energy	M.		10	
Seadrill					_		actor - OVE	Lileigy	у		24	
Seadrill							actor - ISOS				1	
Seadrill							actor - Sodexo				15	
Halliburton					Upper Co		etion				7	
Schlumberger - Dov	well				Nitrogen						3	
Geowell					Slickline						5	
Uzma					Filtration						4	
Schlumberger - We	elloa				E-Plug						1	
Schlumberger - We					Wireline						3	
Halliburton	,~y										3	
					Tronic						1	
Head Count 181.0												
Material - Bulk												
	Product Name			Unit Label			Received		Consumed		Cum On Loc	
Pacific Hawk Base	Oil		bbl					0.0	0.0)	0.0	
Pacific Hawk Brine			bbl					0.0	0.0		0.0	
Pacific Hawk Brine			bbl					0.0	0.0		0.0	
Pacific Hawk Diese	ıl .		L					0.0	0.0	, 	0.0	
Pacific Hawk Potab	le Water		bbl				0.0		0.0		0.0	
Pacific Hawk Surface			MT					0.0	0.0		0.0	
Pacific Hornbill Bas			bbl					0.0			800.0	
									0.0			
Pacific Hornbill Brin			bbl					0.0	0.0		0.0	
Pacific Hornbill Dies			L					0.0	5,060.0		102,049.0	
Pacific Hornbill Pota	able Water		bbl				6	28.98	31.45	5	4,277.08	
SK Atlantik Base O	il		bbl					0.0	0.0)	25.0	
SK Atlantik Bentoni	ite		sacks					0.0	0.0		0.0	
SK Atlantik Brine			bbl					0.0	0.0	1	1,021.0	
SK Atlantik Diesel			L					0.0	14,040.0	+	320,154.0	
SK Atlantik Drill Wa	ntor		bbl					0.0	0.0		362.0	
SK Atlantik MB-DIF								0.0	0.0		0.0	
			bbl									
SK Atlantik MB-DIF			bbl					0.0	0.0		0.0	
SK Atlantik Potable			bbl					0.0	37.74		332,547.1	
West Carina Barite			sacks						0.0)	829.76	
West Carina Base	Oil		bbl					0.0	0.0		1,113.0	
West Carina Bentor	nite		sacks					0.0	0.0		0.0	
West Carina Brine			bbl					0.0	1,319.0		2,769.0	
West Carina Diesel			L		-			0.0	37,000.0		3,028,000.0	
West Carina Drill W			bbl					0.0	113.12		5,384.32	
West Carina MB-DI			bbl					0.0	0.0		0.0	
West Carina Potabl			bbl				3	14.49	333.36		6,038.73	
West Carina Produ		t	MT MT					0.0	0.0		113.8	
West Carina Surfac					0.0	0.0)	525.11				
Weather	luga do la company	Inc. 18: "					1	O	10	·0.\	Town product	
Time 00:00	9.0 9.0 0.30							Swell Hei 0.30	135.00	,	Swell Period (s) 4.00	
Current Speed (knots) 12.0	Heave (m) 0.10		Pitch (' 0.10		Roll (°) 0.10	Temperature - H 28.0	ligh (°C)	Temperature - Low (°C) 27.0				
Anchor Tension	45.00	11.3		0.10		J. 1U		0.10	20.0		121.0	
	Туре		De	es			Tension	n (kips)			Dir	
Support Vessels		•							I			
Vessel Name Vessel Type Arrival Date Note Depart Date												
Pacifik Hawk		Supply Ve	ssel		Onhire 19 February 2020 16:30 Hours							
							Offhire 21 May					
Son Cull		Supply Va	0001	1		L	Onbiro 27 Eabr		20 10:00 Harris	ı		

Onhire 27 February 2020 18:00 Hours Offhire 13 April 2020 12:00 Hours



Report No.: 14.0 Date: 6/24/2020 DFS: 12.81

DOL: 14.00 Planned DOW: 29.50

Well Name: RT-P1 Wellbore Name: Sidetrack 1

Support Vessels				
Vessel Name	Vessel Type	Arrival Date	Note	Depart Date
Pacific Hornbill	Supply Vessel		Onhire 21 May 2020 16:00 Hours	
SK Atlantik	Supply Vessel	6/22/2020	Onhire 7 February 2020 00:00 hrs	6/21/2020

Remarks

Days on PTTEP Contract: 115.0 days (Rig on-hire 02 03 2020, 21:00 hrs)

Days on RT-P1: 14.0 days

Total AFE for Block H Campaign = \$129,480,424

Total Expenditure for West Carina Rig Mob Demob = \$10,807,688.94

Total Expenditure for RT-P1 = \$12,035,190.93 Total Drilling Expenditure for RT-P1 = \$5,316,634.80 Total Completion Expenditure for RT-P1 = \$6,718,556.13

Total Expenditure for RT-P2 = \$21,285,556.04 Total Drilling Expenditure for RT-P2 = \$8,439,293.57 Total Completion Expenditure for RT-P2 = \$12,846,262.47

Total Expenditure for RT-P3 = \$23,548,791.21 Total Drilling Expenditure for RT-P3 = \$8,438,388.78 Total Completion Expenditure for RT-P3 = \$15,110,402.55

Total Expenditure for BL-P1 = \$30,114,718.46 Total Drilling Expenditure for BL-P1 = \$12,271,647.00 Total Completion Expenditure for BL-P1 = \$17,843,071.46

Total Expenditure for Block H Phase 1A Campaign = \$97,791,945.58

Project WBS No

401-00129.03.03 Rotan Support Vessel (\$400,000.00) 401-00151.03.01 Buluh Support Vessel (\$400,000.00)

"MPM Status - GREEN"

Rig Position (Timbalai Datum): Latitude: 07° 20' 59.550" N Longitude: 115° 51" 55.380" E Heading: 080.00° (True)

RKB - MSL: 24 m Water Depth: 1,189.0 m RKB - Mudline: 1,213.0m MD RKB- 18 3/4" LPWHH: 1,210.53m MD RKB - 18 3/4" HPWHH: 1,209.63m MD

RKB - 18 3/4" x 10 3/4" Casing Hanger: 1,211.17m MD RKB - 18 3/4" x Lock Down Bushing: 1,210.50m MD

Vessel Movements:

SK Atlantik = At West Carina Pasifik Hornbill = In Labuan

> Report Printed: 6/25/2020 Page 6/6